

Vermont Department of Public Safety

DIVISION OF FIRE SAFETY



Office of the State Fire Marshal, State Fire Academy and State Haz-Mat Team

ELECTRIC ELEVATOR PERIODIC TEST FORM

General	Date:	VTEL#:		# Stops:	
	Building Name:				
		Class: Passenger [Freight D Material	
	Address:	Type: Traction		Drum	
	City:				
	Owner:	Speed:		Capacity:	
Has been tested in accordance with the current Vermont Elevator Safety Rules					
An	And found to be:			pliance	
Comments:					
Signed:			Date:		
Vermont License #: Employer:					
ELECTRIC ELEVATORS					
Governor Calibration:fpm					
	No Load	ed	fpm Ove	rspeedfpm	
Other:					
Type B & C Safeties: Slide:inches Reason for Test: Traction Elevators – Periodic Test Requirements – Category 1					
Oil Buffe		N/A	Speed		
Safeties – No Load inspection Governors – Operated Manually			_ Speeu □ Yes	fpm	
Slack Rope Device on Winding Drum Machines – Operated Manually					
Normal and Final Terminal Stopping Devices – Tested					
Firefighters Emergency Operation – Test			🗆 Pha		
Power Operation of Door System – Closing Forces and Speed				lbs sec	
Broken rope, Tape or chain switch – Tested N/A				s 🗌 Fail	
Ascending Car Overspeed Protection and unintended car movement – Examined					
and Tested N/A			🗆 Pass 🔹 🗆 Fail		
Traction	Loss Detection Means – Spin Driver		🗆 Pas	s 🗌 Fail	
Machine	Stop – Motion Switch – Tested	N/A	🗆 Pas	is 🗌 Fail	
Traction Elevators – Periodic Test Requirements – Category 5					
Safeties	- Full Load Rated Speed			osfpm	
	rs – Tripping Speeds and Pull Through		lt	os fpm	
Oil Buffers Rated Load – Plunger Return 🛛 N/A			Pass	s 🛛 🗆 Fail	
Drive Machine Brake –Tested			Pass	s 🗌 Fail	
Emergency Terminal Stopping and Speed limiting Devices – Tested			Pass	s 🛛 🗆 Fail	
Leveling Zone and Leveling Speed – Check			Pass	s 🛛 🗆 Fail	
Emergency Stopping Distance – Stopping and Hold Load if Safety Circuit Interrupted				s 🗌 Fail	
Traction	Loss – Spin Driver		Pass	s 🛛 🗆 Fail	
Machine Stop – Motion Switch – Tested 🛛 N/A			Pass	s 🛛 🗆 Fail	
	This for m MUST he completed signed dated and posted in the machine room to be valid				

This for m MUST be completed, signed, dated and posted in the machine room to be valid JAN2015